NEW TANGA FUEL PIPES LEAKAGE REPAIR REPORT				
SITE NAME	NEW TANGA BSC		DATE	25TH JULY 2018
ID	TNG 001		TIME	0900 hours to 13:37 hours
LOCATION	TANGA		PO # :	
Report prepared	(CALVIN MUSHI)			



PROJECT OVERVIEW.

On July 13, 2018 Benedict Raphael visited the site for Technical site survey. After TSS below observations found was that fuel leaked through connection points.

PROBABLE CAUSE OF THE LEAKAGE

The main cause of the leakage may be due to aging of the copper pipes that formed cracks in jointed areas.

PROPOSED SOLUTIONS

The solution that was proposed was to apply araldite on areas with cracks that form leakage of fuel.

PICTURES REPORT

On July 26, 2018 the proposed solution was carried out and these were the results.

APPLICATION OF ARALDITE TO THE LEAKING POINT	
BEFORE	**AFTER**
	

APPLICATION OF ARALDITE TO THE LEAKING POINT	
BEFORE	**AFTER**
	

RECOMMENDATION AND CONCLUSION

From the solution carried out it was observed that araldite couldn't stop fuel from leaking through the pipes thus the best way to fix this is by soldering the pipes. This can be done by first disconnecting the pipe and soldering it away from site to reduce risk of fire explosion.